Orange Empire Railway Museum

Crossing Inspection Record

Street Name _____

FRA Crossing Number _____

CPUC Crossing Number _____

49 CFR part 234, subpart:		Monthly				Quarterly		Annually			Two Yrs	Four Yrs	Ten Yrs
		249, 251	253	255	257	269	271	253	255	265	263	263	267
Date	By	See battery record	Lights visible, dirt, damage	Gate & mech inspect	Observe operation & bell	Crossing cutout	Ins Jts Bonds Trk con	Lights voltage, align, fl. rate	Holdclear (slot)	Timers as marked 90-110%	Relays vane	Relays ordinary	Insulation test (500K)

49 CFR Part 234.103 - 109 requirements.

Enter date and time of reported malfunction with action prior to repair and date and time of repair. Crossing protection partialy or fully out of order, speed 15 mph if flagger present. If no flagger present, train may proceed under control after stop. Crew member must flag crossing. See General Code of Operating Rules 6.32 a and b. Retain all records including this sheet until next test but not less than 1 year. Keep original in case. Copy to be filed in signal shop. Transfer all one, two, four, and ten year tests to replacement sheet until new test is complete.